

GENERATION PGM

MAY 26, 2021

MARATHON PALLADIUM PROJECT






- Site Arrangement
- Project Sequencing
 - Stream and water bodies – overprinting, damming/diverting, altering and impact on fishery
- Site Water Balance
 - (Appendix D5, Volume 2 EIS Addendum)
- Life of Mine Storm Water Management
 - Collection systems, design events (1 in 25 yr vs 1 in 100 yr)
 - Appendices within Feasibility study

SITE ARRANGEMENT (CONCEPTUAL)

GENERATION PGM



- Open Pits
- ROM Stockpile
- Mine Rock Storage Area (MRSA)
 - Type 1 = Non-Potentially Acid Generating
 - Type 2 = Potentially Acid Generating
- Overburden Stockpiles
- Access Road
- Plant Site
- Transmission Line
- Process Solids Management Facility (PSMF)
- Water Management Pond (WMP)
- Stormwater Management Pond


PROJECT SEQUENCING

- Pre-Construction
- Year -2
- Year -1
- Year 1
- Year 2
- Year 3
- Year 7
- Year 13




PRECONSTRUCTION


- Road upgrades (Camp19 Road)
- Timber harvest
- Upgrade of existing stream crossings (culverts)
- Timber harvest in this phase to occur adjacent to portions of the tributaries previously confirmed as non-fish bearing (not frequented by fish)



YEAR -2


- Timber harvest completion
- Stream crossings (to meet provincial work permit and DFO approval requirements).
- Section 34(1) / 35(2)
 - WMP dams constructed (east and west)






YEAR -1

- Powerline, laydown, ROM, Effluent Pipeline Clearing
- Schedule 2
 - PSMF Type 2 WR placement
- Section 34(1) / 35(2)
 - TH and Road Construction in 103 and 102 requiring crossing of waters frequented by fish (N.Pit, MRSA)
 - MRSA Catch Basin construction (103 & 102)
 - WMP Construction
 - PSMF C1 dam construction
 - SWP




YEAR 1

- Overburden stockpile, PSMF Type 2 WR, effluent pipeline construction.
- Schedule 2
 - PSMF Cell 1 Processed Solids Deposition
 - PSMF Cell 2A Processed Solids Deposition
 - ROM Stockpile
- Section 34(1) / 35(2)
 - Site access road construction
 - PSMF Cell 1 dam construction



YEAR 2


- Open pits
- Schedule 2
 - PSMF Cell 1 Processed Solids Deposition
- Section 34(1) / 35(2)
 - Central and South Open Pits
 - PSMF Cell 1 dam construction



YEAR 3


- PSMF Cell 2B, PSMF Type 2 WR
- Schedule 2
 - MRSA (overprint 103 and 102)
- Section 34(1) / 35(2)
 - None

SEQUENCING – WATER BODIES



YEAR 7

- MRSA expansion, PSMF C2A & C2B dams, PSMF Type 2 WR,
- Schedule 2
 - PSMF Cell 2B processed solids deposition (starting in year 4)
- Section 34(1) / 35(2)
 - None



YEAR 13

- MRSA, PSMF C2AB divider, PSMF C2B & C2A dams
- Schedule 2
 - PSMF Cell 2B Processed Solids Deposition
- Section 34(1) / 35(2)
 - None

Timber Harvest

Construction Area

Non-Fish

Warm / Cool


Cool/Cold

CONCEPTUAL

SITE WATER BALANCE

- Overview
- Water Management Strategy
- Water Balance






- Contact water from site managed within the Water Management Pond
- Excess contact water to be treated and discharged to Hare Lake
- Water balance developed in GoldSIM for construction, operations and closure project phases
- Water balance evaluated median, wet and dry climatic conditions



- Manage runoff from cleared and disturbed areas
- Stormwater drainage channels, coffer dams and retentions ponds
- Reduce suspended solids
 - Installation of silt fencing, waddles, straw bales, etc...
 - Removal of suspended solids via geotubes or similar technology
- Contact water to be retained in WMP at end of Year -2 / start of Year -1

WATER MANAGEMENT STRATEGY - MINE ROCK STORAGE AREA (MRSA)


GENERATION PGM



- Contact water will be collected in Stream 2 and Stream 3 Catch Basins
- Collected water to be transferred to the WMP

WATER MANAGEMENT STRATEGY – PROCESS SOLIDS MANAGEMENT FACILITY (PSMF)

GENERATION PGM





- Tailings deposition to Cell 1 (Type 1), Cell 2A (Type 1 & 2) and Cell 2A (Type 1)
- Water transfer from Cell 2A & 2B to Cell 1
- Water transfer to from Cell 1 to WMP
- Reclaim from WMP to Cell 1
- Collect seepage pumped back to storage cell from Seepage Collections Basins (SCBs)
- Contact water from Plant Site collected in Stormwater Management Pond (SWP), pumped to WMP

CONCEPTUAL

WATER BALANCE – WMP, EXCESS WATER DISCHARGE



GENERATION PGM





- WMP constructed in Year -2
- Accumulate water during Year -1 for commissioning Process Plant
- Overflow swale to Cell 1
- Annual excess water discharge to Hare Lake ranges from 0.6 to 1.9 million m³
- Discharge from April to November (330 m³/hr)
- Maximum estimated annual water deficit during dry conditions of about 0.9 million m³ (Year 2)

WATER BALANCE – PSMF, CELL 1


GENERATION PGM




- Commissioned in Year -1 to accumulate water for initial operations
- Type 1 process solids deposition during first 3 years of operations
- Operating pond volume fluctuates seasonally
- Supernatant water transferred from Cell 2A and 2B to Cell 1
- Pump back from SCBs 2, 3, and 4




- Commissioned in Year -1
- Type 2 process solids deposition during first 10 years of operations
- Type 1 process solids deposition from Year 4 until end of operations
- Supernatant water transferred to Cell 1
- Pump back from SCBs 8, 9, and 10



- Commissioned in Year 3
- Type 1 process solids deposition from Year 4 until end of operations
- Supernatant water transferred to Cell 1
- Pump back from SCBs 5, 6, and 7







- Active Closure (Initial 5 Years)
 - Runoff and seepage from PSMF, MRSA and mine disturbance areas collected and transferred to open pits
- Passive Closure
 - Decommission water management infrastructure
 - Runoff from PSMF to Stream 6
 - Runoff from MRSA to Pic River via Stream 2 and 3
 - Following flooding of North Pit (30 years), overflow to Stream 3



LIFE OF MINE STORM WATER MANAGEMENT

- PSMF
- MRSA
- Open Pits and Plant Site





- PSMF sized to contain an Environmental Design Storm (EDS) consisting of a 1 in 100 yr 24-hr precip. event and 30-day spring snowmelt (408 mm)
- Emergency spillways included to convey a Inflow Design Flood (IDF) resulting from a 24-hr Probable Maximum Precipitation (PMP) event (328 mm) (over and above EDS event)
- SCBs sized to contain estimated seepage and runoff from a 1 in 25-yr 24-hr storm event, water transfer system sized to dewater SCBs in 12 hours



- Catch Basins sized to contain an EDS consisting of a 1 in 25-yr 24-hr duration
- Water transfer rate (300 m³/hr) to manage/contain a 1 in 5-yr spring freshet without discharge to Pic River
- Larger water transfer rate (750 m³/hr) included to manage 1 in 100-yr 30-day rainfall event
 - Approximately 10% of runoff would report to overflow spillways when Pic River is at the 1 in 100-yr flood level
- Overflow spillways sized to convey the 1 in 200 yr 24-hr storm event

Table 6.3-1: Predictions of Constituent Concentrations in the Pic River Following a Controlled Release of Water from the MRSA

Constituent	Background Conc. (mg/L)	Stormwater mixing in Pic River (300m from release) Conc. D/S (mg/L)	Water Quality Objective
Aluminum	0.11	0.11	¹
Arsenic	0.001	0.001	0.005 (PWQO & CCME))
Cadmium	0.0001	0.0001	0.0005 (PWQO) / 0.0002(CCME)
Cobalt	0.0005	0.0005	0.0005 (PWQO)
Copper	0.002	0.002	0.005 (PWQO) / 0.003 (CCME)
Iron	0.91	0.91	²
Molybdenum	0.001	0.001	0.04 (PWQO) / 0.073 (CCME)
Nickel	0.002	0.002	0.025 (PWQO) / 0.12 (CCME)
Lead	0.001	0.001	0.005 (PWQO) / 0.005 (CCME)
Selenium	0.0004	0.0005	0.1 (PWQO) / 0.001 (CCME)
Uranium	0.005	0.005	0.005 (PWQO) / 0.005 (CCME)
Zinc	0.004	0.005	0.02 (PWQO) / 0.04 (CCME)
Total Ammonia-N	0.02	0.07	0.86 (CCME)
Nitrate	0.03	0.4607	3.0 (CCME)

Notes:


¹ The aluminum water quality objective is for a filtered sample and the concentrations shown are total concentrations.

² The PWQO and CCME iron water quality objectives are 0.3 mg/L. Where the ambient concentration is greater than the water quality objective the background concentration serves as the water quality objective.

- Discharge from MRSA Catch Basins during a 1 in 100 yr event is not predicted to impact water quality in the Pic River
 - Section 6.3 (subsection 6.3.2.10), Volume 2 of EIS Addendum

OPEN PIT AND PLANT SITE STORM WATER MANAGEMENT


GENERATION PGM



- Sumps within base of open pits to be sized to manage 1 in 25-yr 24 hr event
- Excess storage capacity within Stormwater Management Pond (500,000 m³) to manage storm water runoff and upset operating conditions at the Plant Site

- Majority of disturbance within water bodies occurs during first few years (pre-construction through Year 1)
- Placement of mine waste in water bodies (Schedule 2) to commence in Year -1
- Contact water from site will be managed within the Water Management Pond
- Contact water collection systems include for stormwater management to minimize discharge to the environment

GENERATIONPGM



More Information on the Project can be found at

www.genmining.com

and the Impact Assessment Registry at

<https://iaac-aeic.gc.ca/050/evaluations/proj/54755?culture=en-CA>

**If you have additional questions,
please email us at comments@genpgm.com**